



CLAGUE

ST MARY'S CHURCH, PATRIBOURNE
PROGRAMME FOR
WHEEL WINDOW REPAIRS



Item	Contract Phases
	<p>This is the second phase of a JCT Minor Works contract which was started in autumn 2013 when the north aisle valley gutter was replaced. The agreed programme is as follows:</p>
(i)	<p>Monday 24 March and Tuesday 25 March:</p> <p>Scaffolding to be erected externally and internally. The scaffolding will remain in position for the entire contract</p>
(ii)	<p>Wednesday 26 March:</p> <p>Cathedral Studios to protect Swiss glass in 3 lancet windows internally with ply boarding wired to saddlebars and externally with ply boarding</p> <p>Thursday 27 March: (also allowed 28 March if not complete in 1 day) Cathedral Studios to remove wheel window guards and glass and transport to studios for restoration which will take 10 weeks (completion on 6 June)</p> <p>Turnstone Masonry to be in attendance when glass is removed from wheel window</p>
(iii)	<p>Monday 7 April – Friday 16 May (anticipated completion)</p> <p>Turnstone Masonry to carry out repairs to wheel window stonework</p> <p>Archaeologist to make 3 half day visits during this period to record stonework and prepare report. Colman Contractors will make weekly site visits to inspect scaffolding and make any adjustments needed to meet HSE requirements</p> <p>Cathedral Studios may need to return to take second templates of window profiles when stonework repairs are nearing completion but at least 2 weeks before glass is due to be reinstated – this would be by 23 May</p>
(iv)	<p>w/c Monday 16 June</p> <p>Cathedral Studios will reinstate glass in wheel window</p>
(v)	<p>Wednesday 18 June - Friday 27 June (provisional)</p> <p>Colmans will commence works on internal plasterwork and decorations. Some preliminary work may be possible whilst stonework repairs are being carried out. Final plastering and decoration cannot be completed until the wheel window glass has been reinstated.</p> <p>Cathedral Studios to remove protection to Swiss glass upon completion of works</p>